



**Date:** October 04, 2013

**Daily Construction Report**

**Job Name:** Moncks Corner Town Park and Recreation Facility  
For the Town Of Moncks Corner

**Project No.:** 46422001

**Contractor:** Truluck Construction

**Project Manager:** Rawlin Lowndes, Lee Southard

**Engineer:** URS

**Project Manager:** Josh Lilly

**Project Rep:** Hank Dennis

**Construction Observed**

Southard Brothers

- Contractor finished grading dirt on field 4 outfield
- Contractor began moving dirt and grading parking lot behind field 1 and field 4
- Contractor also started clearing and rough grading area between field 1 and field 2 for the sidewalk
- Contractor cut the grass on field 2 to start laying down dirt

Jennings Concrete

- Contractor placed framework for the bullpen curb on field 1, 4, and 2
- Contractor poured bullpen curb on field 1 and took the frame off to let it set

**Items discussed with Contractor**

N/A

**Unresolved Action Items**

N/A

**Resolution to Unresolved Action Items**

N/A

**Contractor/Subcontractor has current Plans and Specifications**

Yes.

**Construction Photos Taken**

Yes.

Report prepared by Hank Dennis, URS